

FIELD REPORT - Electrical

TO: Frank John Di Stefano, ADG
CC: Cecilia Vaniman, MSU
Don Platisha, CMS

Date of Visit: 3/21/12
Project: MSU Cooley Lab Renovation
GDP Job No.: 100104
Location: Bozeman, MT
Contractor: Dick Anderson Construction, Liberty Electric
Present at Site: Brad Kauffman (GPD), Dave Broquist (GPD), Don Platisha (CMS), Tim Tholt (DAC), Greg Schermele (DAC), Eric Goroski (Liberty), Frank John Di Stefano (ADG), Cecilia Vaniman (MSU)



Purpose of Visit:

The purpose of the visit was to walk the site to observe construction progress and attend the construction meeting. GPD arrived at the site at approximately 7:40AM, talked with the contractors and then toured the building. We then attended the construction meeting and toured the site again afterwards. An additional meeting at 1:30PM was held regarding the smoke/fire dampers and duct mounted smoke detectors. We left the site at 3:00PM.

Project Status:

- Rough in is completed, basement through fourth floors
- Branch circuit wiring completed, first through fourth floors
- All panels and gear installed, basement through fourth floors

Upcoming Work:

- Generator installation
- Device installation (receptacles and switches)
- Light fixture installation
- Penthouse panels and mechanical connections

Deficiencies/Other Items:

- There were no deficiencies noted, except an access issue for the smoke/fire damper in room 208. Don and Eric worked out a resolution on-site.

END REPORT